

Racine SRCCCY		Original Duration	Remaining Duration	Start	Finish	2020												2021				2022					
Activity ID	Activity Name					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
Racine SRCCCY																											
Preconstruction, RFP, Approvals																											
36	Land Purchase Agreement Final	0	0	28-Jul-20*																							
2	Advertise Arch RFP	1	1	05-Aug-20	05-Aug-20																						
3	Architect RFP Released by County	1	1	10-Aug-20	10-Aug-20																						
4	Arhcitect RFP Submission Date	19	19	11-Aug-20	04-Sep-20																						
37	County Board Grant Request	0	0	25-Aug-20*																							
38	County Board Grant Approval	0	0	02-Sep-20*																							
5	Architect Interview Dates	2	2	14-Sep-20	15-Sep-20																						
6	Architect Recommendation	1	1	16-Sep-20	16-Sep-20																						
7	County Board Authorization to Hire Architect	0	0	23-Sep-20*																							
8	Architect Kick-Off	1	1	24-Sep-20	24-Sep-20																						
Design																											
39	Questions Due	1	1	26-Aug-20*	26-Aug-20																						
59	Responses to Questions Provided	1	1	31-Aug-20	31-Aug-20																						
9	Program Confirm	25	25	25-Sep-20	29-Oct-20																						
10	Schematic Design	25	25	30-Oct-20	03-Dec-20																						
11	Schematic Design Approval	7	7	04-Dec-20	14-Dec-20																						
12	Design Development	25	25	15-Dec-20	18-Jan-21																						
13	Design Development Review and Approval	7	7	19-Jan-21	27-Jan-21																						
14	Construction Document Package #1	25	25	28-Jan-21	03-Mar-21																						
15	Construction Document Package #2	30	30	04-Mar-21	14-Apr-21																						
16	Construction Document Package #3	30	30	15-Apr-21	26-May-21																						
Bidding																											
Release #1																											
17	Bid Release #1	42	42	04-Mar-21	30-Apr-21																						
Bid Release #1 Breakout																											
25	1st Bid Ad	1	1	04-Mar-21	04-Mar-21																						
28	Bids Due	20	20	04-Mar-21	31-Mar-21																						
26	2nd Bid Ad	1	1	11-Mar-21	11-Mar-21																						
27	Pre-Bid Meeting	1	1	16-Mar-21	16-Mar-21																						
29	Recommendations to Award	7	7	01-Apr-21	09-Apr-21																						
30	County Board Meeting	1	1	13-Apr-21*	13-Apr-21																						
31	Notice of Awards Sent to Contractors	1	1	14-Apr-21	14-Apr-21																						
32	Contractors Return Signed Contracts	10	10	15-Apr-21	28-Apr-21																						
33	County Sign Contracts	2	2	29-Apr-21	30-Apr-21																						
34	Award of Contracts	0	0	03-May-21																							
Release #2																											
18	Bid Release #2	40	40	15-Apr-21	09-Jun-21																						
Release #3																											
19	Bid Release #3	40	40	27-May-21	21-Jul-21																						
Construction																											
20	Construction Mobilization	0	0	03-May-21*																							

Start Date: 28-Jul-20
 Finish Date: 21-Jul-21
 Data Date: 28-Jul-20
 Run Date: 05-Aug-20
 Page 1

■ Remaining Level of Effort ◆ Critical Milestones
■ Actual Work ◆ Milestone
■ Remaining Work
■ Critical Remaining Work
◆ Summary Milestones

Racine SRCCCY

